

MUN 2019-1018
Monthly Summary Report

Description: Northern Strand Trail Saugus & Lynn Section	Contract #: MUN 2019-1018
Contractor: R Zoppo Corp (RZC)	Status as of: May 31, 2020
Landscape Arch. Brown Richardson & Rowe (BRR)	
Engineer Stantec Consulting Services (SCS)	Resident Engineer: Ed Demerest

Contract Cost Summary:

Bid Amount:	\$13,724,866.70
Net Executed Change Orders:	\$0.00
Adjusted Contract Price:	\$13,724,866.70
Payment Applications Previous:	\$1,403,311.55
Est. Monthly Accrual (Req. #3 for May 2020):	\$841,869.41
Projected Cost to Date:	\$2,245,181.96
% Complete by Money:	16.36%

Schedule Summary [Calendar Days]:

Notice to Proceed:	January 17, 2020
Original Contract Duration:	800 Days
Contract Extension:	74 Days
Original Completion Date:	March 29, 2022
Extended Completion Date:	June 10, 2022
Cumulative Days:	105 Days
% Complete by Time:	12.01%

Change Orders (CO) / Potential Change Orders (PCO):

- Adjustment of Completion Date to June 10, 2022
- Special Design for Mast Arm Foundation at Western Avenue

Progress/Work Completed (Through 5/31/2020):

- Submittal review-ongoing
- Performed rough grading between Spencer St and Summer St
- Performed rough grading from Ashland St through Cottage St.
- Gravel for subgrade from Bennet St through Western Ave
- Erosion control installation from Cottage St-Ashland St
- Vacuum-excavate gas main at Bridge 1, Overlooks
- Helical Pile testing at Bridge 1
- Helical Pile testing at Saugus and Lynn overlooks
- Prepared Linear Park subgrade
- Linear Park irrigation system in progress
- Erosion control between Boston St and Summer St (1)
- Rail tracks removal Summer St (1) through Boston St

Activities for the next 30 days:

- Bridge 1 excavations at abutments
- Continued rough grading between Summer St (1) and Boston St
- Continued rail removal through Boston St
- Rail-road ties to be disposed
- Gravel borrow placement from Cottage St through Summer St (1)
- Continue Linear Park irrigation system
- Linear Park grading

Public Relations:

- Coordinated ongoing work with City of Lynn Department of Public Works.
- Pre-construction video re-formatted and to be delivered to the City of Revere
- Bridge closure communicated to all municipalities and private stakeholders
- Additional tree removal inquiry, City of Lynn, proposed planting adjusted to accommodate
- Noise complaint received, Town of Saugus; Town and contract work hours confirmed 7:00am-3:30pm.
- MUTCD signage inquiry received, response communicated to MassDOT.
- Bike to the Sea inquires received, project parameters confirmed with representative.
- City of Malden, City of Everett coordination regarding future work to be performed.

Issues:

- COVID-19 continues to cause minor disruptions. Safety precautions have been elevated to adhere with Governors mandate(s) and City of Lynn requirements.



Gravel for subgrade from Project
End through Summer St (2)



Testing Helical pile at Bridge 1
east abutment



Linear park irrigation system in
progress