

MUN 2019-1018  
Monthly Summary Report

<b>Description:</b> Northern Strand Trail Saugus & Lynn Section	<b>Contract #:</b> MUN 2019-1018
<b>Contractor:</b> R Zoppo Corp (RZC)	<b>Status as of:</b> June 30, 2020
<b>Landscape Arch.</b> Brown Richardson & Rowe (BRR)	
<b>Engineer</b> Stantec Consulting Services (SCS)	<b>Resident Engineer:</b> Ed Demerest

**Contract Cost Summary:**

Bid Amount:	\$13,724,866.70
Net Executed Change Orders:	\$2,805.25
Adjusted Contract Price:	\$13,727,671.95
Payment Applications Previous:	\$2,245,180.96
Est. Monthly Accrual (Req. #4 for June 2020):	\$1,087,180.86
Projected Cost to Date:	\$3,332,361.82
% Complete by Money:	24.27%



Continue grading from Bennett St through Boston St, including Linear Park

**Schedule Summary [Calendar Days]:**

Notice to Proceed:	January 17, 2020
Original Contract Duration:	800 Days
Contract Extension:	74 Days
Original Completion Date:	March 29, 2022
Extended Completion Date:	June 10, 2022
Cumulative Days:	165 Days
% Complete by Time:	18.88%

**Change Orders (CO) / Potential Change Orders (PCO):**

- Adjustment of Completion Date to June 10, 2022
- Special Design for Mast Arm Foundation at Western Avenue

**Progress/Work Completed (Through 6/30/2020):**

- Submittal review-ongoing
- Completed rail-road tie removal and disposal
- Completed excavation of Bridge 1 abutments (east and west)
- Gravel for trail subgrade placed from project end (Bennet St) through Boston St
- Helical pile installation complete for Bridge 1 abutments (east and west)
- Helical pile installation complete for Lynn and Saugus overlooks
- Pre-assembly of Bridge 2 and 3 structures on going
- Hydrant relocated from Boston St laydown yard to the end of Rhodes St
- Demo and grade sidewalks at trail heads (Summer St (2) through Boston St)
- Continue to grade area of Linear Park and food truck plaza
- Linear Park irrigation system for Community Gardens in progress
- Installed foundations and conduit casing for Western Ave mast arms



Helical piles installed, cut, and capped at Bridge 1 east & west abutment/footing

**Activities for the next 30 days:**

- Pre-assembly of Bridge 2 and 3 structures
- Pave trail from Bennet St through Boston St
- Continue Linear Park irrigation system
- Linear Park grading and prepare for playground equipment installation
- Place concrete for Bridge 1 east and west footings and installed abutments and wing walls.

**Public Relations:**

- Coordinated ongoing work with City of Lynn Department of Public Works.
- Bridge closure communicated to all municipalities and private stakeholders
- Additional tree removal inquiry, Community Path of Lynn, trees will be removed
- Noise complaint received, Town of Saugus; Town work hours confirmed, Bridge construction schedule communicated to Town representative
- Biking detour route inquiry received, B2C, Town of Saugus to sign as appropriate
- Chapter 91 Permit received; DEP requested signage be added at bridge approach locations.
- Bike to the Sea inquires received, project parameters confirmed with representative.
- DCR inquiry received re Marsh View Park, project area and impacts confirmed
- Coordination MBTA license agreement at 727 Summer St in Lynn.

**Issues:**

- COVID-19 continues to cause minor disruptions. Safety precautions have been elevated to adhere with Governors mandate(s) and City of Lynn and Town of Saugus requirements.



Western Ave mast arm foundation installed