

MUN 2019-1018  
Monthly Summary Report

<b>Description:</b> Northern Strand Trail Saugus & Lynn Section	<b>Contract #:</b> MUN 2019-1018
<b>Contractor:</b> R Zoppo Corp (RZC)	<b>Status as of:</b> November 30, 2020
<b>Landscape Arch.</b> Brown Richardson & Rowe (BRR)	
<b>Engineer</b> Stantec Consulting Services (SCS)	<b>Resident Engineer:</b> Ed Demerest

**Contract Cost Summary:**

Bid Amount:	\$13,724,866.70
Net Executed Change Orders:	\$2,805.25
Adjusted Contract Price:	\$13,727,671.95
Payment Applications Previous:	\$6,323,956.14
Monthly Accrual (Est Req. #9 for Nov. 2020):	\$425,282.95
Projected Cost to Date:	\$6,749,239.09
% Complete by Money:	49.18%

**Schedule Summary [Calendar Days]:**

Notice to Proceed:	January 17, 2020
Original Contract Duration:	800 Days
Contract Extension:	74 Days
Original Completion Date:	March 29, 2022
Extended Completion Date:	June 10, 2022
Cumulative Days:	318 Days
% Complete by Time:	36.38%

**Change Orders (CO) / Potential Change Orders (PCO):**

- Adjustment of Completion Date to June 10, 2022
- Special Design for Mast Arm Foundation at Western Avenue

**Progress/Work Completed (Through 11/30/2020):**

- Submittal review-ongoing
- Completed clearing, rough grading, gravel subbase and fine grading from Denver St to Salem St, Revere Sta 273+50 to Sta 140+00
- Completed placement of new Bridge 2 and 3 structure
- Completed installation of MUTCD trail signage from Bennett St to Boston St
- Completed installation of drain manhole, catch basin, and 12" RCP at Denver Street intersection area Sta 257+00
- Completed assembly and installation of Lynn overlook structure
- Completed majority of installations of stone dust paths in Linear Park
- Completed setting of available plantings and trees in Linear Park
- Completed assembly of Linear Park Bloc benches and chairs
- Completed installation of concrete bases for Bloc benches
- Complete anchoring of bench/table units outside of Linear Park Sta 461+90
- Complete installation of erosion control barrier from Sta 102+00 through Sta 139+00 Salem St and from Sta 145+00 through Sta 150+00, Revere
- Continued installation of repurposed rail from Western Ave through Linear Park
- Started layout and painting of trail markings from Bennet St through Boston St, along trail and at intersections
- Completed traffic controls Western Avenue. Coordinating start-up with electric company, NGRID

**Activities for the next 30 days:**

- Install decking for Bridge 2 and 3
- Install Saugus overlook
- Install wood rail fence in Linear Park, at Cottage St, and at Bridge 2 and 3
- Position and anchor Linear Park wood bench and chair units
- Continue to paint trail markings from Bennett St through Boston St
- Sawcut and Prep WCRs Central Street to Adams Street
- Prepare for delivery and installation of Bridge 1.



Denver St drain manhole and catch basin installation (STA 257+00)



Plantings layout with tree in Linear Park (STA 458+25)



Progress of Lynn overlook

## Monthly Summary Report

<b>Description:</b>	Northern Strand Trail Saugus & Lynn Section	<b>Contract #:</b>	MUN 2019-1018
<b>Contractor:</b>	R Zoppo Corp (RZC)	<b>Status as of:</b>	November 30, 2020
<b>Landscape Arch. Engineer</b>	Brown Richardson & Rowe (BRR) Stantec Consulting Services (SCS)	<b>Resident Engineer:</b>	Ed Demerest

**Public Relations:**

- Coordinated ongoing work with City of Lynn Department of Public Works and Town of Saugus Planning Department, and Town Manager’s office
- Coordination (City of Lynn and City of Revere) with NGRID regarding outstanding electrical work orders
- Coordination Town of Saugus re limit of work at Denver Street parking area
- Coordination Town of Saugus re wood rail fence installation limits at Denver Street
- Coordination Town of Saugus re Fire Department truck parking needs at Essex Street station.
- Coordination Town of Saugus re crosswalk accent stripe color
- Coordination and presentation at DOT 2020 Moving Together conference presentation

**Issues:**

- NS project has accommodated utility and access easements at Laurel Street in Saugus, vehicular swing gate reinstalled at original location. Parklet amenities to be relocated to Essex St, Saugus.
- Chief Newbury, from the Saugus Fire Dept located at the trail crossing on Essex/School St intersection, requested the location of the trail to be moved from the driveway of the building. The fire dept washes and runs the trucks in the driveway frequently. The trucks may get in the way of pedestrians and bicyclists using the trail. Trail location adjusted to end of drive next to sidewalk to avoid conflicts with fire trucks.
- Project has been contacted by NGRID regarding proposed relining of gas utilities near Bridge 1. Project team will coordinate as needed once scope and schedule of work is confirmed.
- Bridge 1 schedule updated, anticipated delivery mid December 2020.
- COVID-19 continues to cause minor disruptions. Safety precautions have been elevated to adhere with Governors mandate(s) and City of Lynn and Town of Saugus requirements.



Hoisting and placement of Bridge 2



Hoisting and placement of Bridge 3



Lynn Overlook



Post for Wood Rail Fence