

MUN 2019-1018
Monthly Summary Report

Description: Northern Strand Trail Saugus & Lynn Section	Contract #: MUN 2019-1018
Contractor: R Zoppo Corp (RZC)	Status as of: May 1, 2020
Landscape Arch. Brown Richardson & Rowe (BRR)	
Engineer Stantec Consulting Services (SCS)	Resident Engineer: Ed Demerest

Contract Cost Summary:

Bid Amount:	\$13,724,866.70
Net Executed Change Orders:	\$0.00
Adjusted Contract Price:	\$13,724,866.70
Payment Applications Previous:	\$546,283.54
Est. Monthly Accrual (Req. #2 for April 2020):	\$783,863.43
Projected Cost to Date:	\$1,330,146.97
% Complete by Money:	9.69%

Schedule Summary [Calendar Days]:

Notice to Proceed:	January 17, 2020
Original Contract Duration:	800 Days
Contract Extension:	74 Days
Original Completion Date:	March 29, 2022
Extended Completion Date:	June 10, 2022
Cumulative Days:	105 Days
% Complete by Time:	12%

Change Orders (CO) / Potential Change Orders (PCO):

- Adjustment of Completion Date to June 30, 2022
- Special Design for Mast Arm Foundation at Western Avenue
- Coordination survey layout to meet existing path alignment

Progress/Work Completed (Through 5/1/2020):

- Submittal review
- Strip topsoil at Linear Park area
- ITS tree removal and trimming from Ashland St through Linear Park
- Erosion control placed from Central St through Boston St
- Rough grading from project end at Bennett St through Summer St
- Track excavation from Bennett St through Ashland St and Summer St
- Clearing and cleaning performed from Bennett St through Ashland St
- Removal of railroad ties and steel track from Bennet St through Cottage St
- Layout of ROW and CL at Linear Park location

Activities for the next 30 days:

- Perform rough grading between Spencer St and Summer St
- Perform rough grading from Ashland St through Cottage St.
- Gravel for subgrade from Bennet St through Western Ave
- Erosion control installation from Cottage St-Ashland St
- Vacuum-excavate gas main at Bridge 1
- Helical Pile testing at Bridge 1
- Prepare Linear Park subgrade
- Continue Erosion control between Cottage St and Ashland St

Public Relations:

- Coordinated ongoing work with City of Lynn Department of Public Works.
- Pre-construction video re-formatted and to be delivered to the City of Revere
- Illustrative project banners installed at Linear Park, Lynn and Laurel Ave, Saugus
- Tree removal inquiries responded to in the field and via communications with Saugus and Lynn municipal representatives.
- Bridge height inquiry received; response shared with City of Lynn representative.
- Fencing removal inquiry received; response shared with City of Revere representative
- Contractor laydown area inquiry received; response shared with Bike to the Sea representative.

Issues:

- COVID-19 continues to cause minor disruptions. Safety precautions have been elevated to adhere with Governors mandate(s) and City of Lynn requirements.



Rail removal through Linear Park



Erosion Control placed from Central St through Boston St



Track Excavation and clearing/cleaning from Ashland St through Cottage St.